



Traffic Improvements Project Status Update as of March 31, 2016

❖ Roundabout at Sargent Road and Crossington Drive

The latest: Working on punch list.

Project target completion date: late April.

❖ Old Alabama Road (GDOT Project)

The latest:

- Pouring catch basin tops.
- Forming and pouring new sidewalk.
- Grading the road base for asphalt.
- The contractor anticipates laying asphalt on April 11. Asphalt work will begin at the Medlock Bridge Road intersection and proceed west past the Buice Road triangle.

Project target completion date: end of 2016.

❖ Jones Bridge Road between Abbotts Bridge and State Bridge roads

The latest:

- Grass sod being planted as needed.
- Working on punch list.

Project target completion date: mid-April.

❖ Roundabout at Bell and Boles roads

The latest:

- Landscape beds being prepared and trees being planted.
- Digging and preparing for curb and gutter.

Project target completion date: late April.

❖ Bell Road bridge over Cauley Creek (GDOT Project)

The latest:



- Framing the parapet
- Pouring concrete parapet

Project target completion date: late May.

❖ **Jones Bridge at McGinnis Ferry roads**

The latest:

- Road opened March 9.
- Working on punch list.

Project target completion date: early April.

❖ **Jones Bridge Road merge-lane extension**

The latest: Curb and gutter being poured.

Project target completion date: late May.