



Traffic Improvements Project Status Update as of May 23

❖ Old Alabama Road (GDOT Project)

The latest:

- Constructing storm water drainage line junction boxes.

Project target completion date: end of 2016.

❖ Roundabout at Bell and Boles roads

The latest:

- Lighting, paving, and striping scheduled for June.

Project target completion date: June.

❖ Bell Road bridge over Cauley Creek (GDOT Project)

The latest:

- Excavating soil, installing and compacting rock.
- Installing forms for pouring concrete curb, gutter and sidewalk improvements.

Project target completion date: late May.

❖ Jones Bridge at McGinnis Ferry roads

The latest:

- Working on punch list.

Project target completion date: late April.*

*City is awaiting grass to be established before removing silt fence.

❖ Jones Bridge Road merge-lane extension (south of State Bridge Road)

The latest: Asphalt curing so permanent striping can be applied.

Project target completion date: late May.



❖ **State Bridge Road turn-lane extensions at Medlock Bridge Road (east of Medlock Bridge)**

The latest:

- Building forms for concrete curb and gutter
- Compacting and grading road base
- Installing a pedestrian-signal pole

Project target completion date: mid-July.

❖ **Jones Bridge Road between Abbotts Bridge and State Bridge roads**

The latest:

- Complete.

❖ **Roundabout at Sargent Road and Crossington Drive**

The latest:

- Construction complete*

*Landscaping interior of roundabout by City contractor planned for late May.