



## **Traffic Improvements Project Status Update as of April 4, 2016**

### **❖ Roundabout at Sargent Road and Crossington Drive**

The latest: Working on punch list

Project target completion date: late April.

### **❖ Old Alabama Road (GDOT Project)**

The latest:

- Installed approximately 5,200 square feet of sidewalk.
- Pouring catch basin tops.
- The contractor anticipates paving asphalt north of the traffic barrier the week of April 5, weather permitting.
- Asphalt work will begin at the Medlock Bridge Road intersection and proceed west past the Buice Road triangle.
- Because traffic is currently confined to lanes south of the traffic barrier, the paving is not expected to cause significant delays.

Project target completion date: end of 2016.

### **❖ Jones Bridge Road between Abbotts Bridge and State Bridge roads**

The latest:

- Grass sod being planted where needed.
- Working on punch list.

Project target completion date: mid-April.

### **❖ Roundabout at Bell and Boles roads**

The latest: Landscape beds being prepared and planting trees.

Project target completion date: late April.



❖ **Bell Road bridge over Cauley Creek (GDOT Project)**

The latest:

- Pouring concrete end walls
- Installing sidewalk

Project target completion date: late May.

❖ **Jones Bridge at McGinnis Ferry roads**

The latest: Working on punch list

Project target completion date: early April.

❖ **Jones Bridge Road merge-lane extension**

The latest: Curb and gutter being poured

Project target completion date: late May.